

Site checklist for use of H+H Calculated Ψ -values EW101

EW101: Brick + 50mm Cavity + 50mm foil faced insulation (0.018W/mK) + 100mm Celcon Standard

Completed form to be returned to project SAP Assessor



Site details:

External wall

- Are the inner leaves built using 100mm Celcon Standard blocks?
- Are the 100mm cavities insulated with 50mm (0.018W/mK) foil faced insulation?
- Are the internal finishes plasterboard on dabs?

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>

Note: H+H Calculated Ψ -values EW101 are only applicable if 'Yes' is answered to all of the above

Ground Floor

Floor insulation thickness (0.022W/mK conductivity)

Ensure floor insulation is fitted tightly to blockwork with no gaps

Select one option

100mm	125mm	150mm	Other (state)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Floor construction

- Cavity wall insulation continues at least 215mm below top of beam
- Minimum 65mm screed with 20mm of edge insulation with conductivity of 0.025W/mK (or equivalent resistance of 0.8m²K/W)
- Cavity wall insulation continues at least 215mm below underside of slab
- Cavity wall insulation continues at least 215mm below underside of slab

Select one option

150mm Beam and Celcon block infill	<input type="checkbox"/>
150mm Cast in-situ suspended concrete slab	<input type="checkbox"/>
100mm Groundbearing concrete slab	<input type="checkbox"/>
Other	<input type="checkbox"/>

Have Celcon Foundation blocks have been used below ground?

Note: H+H Calculated Ψ -values EW101-GF00, 01 and 02 are only applicable if Celcon Foundation blocks have been used,

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>

Openings

Do window/door frames overlap cavity by 30mm minimum?

	Yes	No
Eurocell	<input type="checkbox"/>	<input type="checkbox"/>
Cavalok (fully insulated)	<input type="checkbox"/>	<input type="checkbox"/>
Kingspan Thermabate	<input type="checkbox"/>	<input type="checkbox"/>
Other	<input type="checkbox"/>	<input type="checkbox"/>

Cavity closers used

Note: H+H Calculated Ψ -values EW101-SL00, RV00 and LN00 are only applicable for these named closers

(Not I100HORCBX)

Lintels used (Select one option)

- Catnic Thermally Broken Lintel
- Keystone / IG Hi-therm+ Lintel

- Independent inner and outer lintels
- Insulated open back lintel (max 3mm steel)
- Insulated lintel (max 3mm steel) with continuous perforated base plate
- Other

Note: H+H Calculated Ψ -values EW101- LN00 are not applicable for Other lintel types

Party walls (leave blank if not applicable)

- Select one option
- 2 x 100mm Celcon Standard
 - 2 x 100mm Celcon High/Super Strength
 - 2 x 100mm Aggregate Concrete

- Select one option
- 75mm Fully filled cavity
 - 100mm Fully filled cavity
 - 150mm Fully filled cavity

Roof

Insulation quilt to horizontal ceilings

Cavity wall insulation continues at least 200mm above top of roof insulation

Select one option

400mm	500mm	Other (state)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

150mm between (0.044W/mK) 100mm between (0.022W/mK) 150mm between (0.022W/mK)

Insulation to sloping ceilings (leave blank if not applicable) minimum 50mm (0.022W/mK) beneath rafters +

<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
--------------------------	--------------------------	--------------------------

Intermediate floors

Timber joists (leave blank if not applicable)

Select one option

195mm	240mm	300mm	Other (state)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Concrete planks (leave blank if not applicable)

150mm <input type="checkbox"/>	225mm <input type="checkbox"/>	Other (state) <input type="checkbox"/>
--------------------------------	--------------------------------	----------------------------------------

Checklist completed by

(print name)

(job title)

(company name)

(date)

HH / EW101 / Checklist (A)

H+H UK Limited, Technical Services Department, Celcon House, Ightham, Sevenoaks, Kent TN15 9HZ

Tel: 01732 880580 e-mail: tsd@hhcelcon.co.uk